

Trip Report

Plant Mfg: NILKANTH ENGG WORKS

Customer Detail	Trip Detail
Customer Name: VIBRANT ENER	Batch No: 31
Client Name: VEH	Truck No: 5678
Site Name: KASAR 2	Driver Name: GANESH
Recipe Name: T1M40	Set Batches: 1
Plant Serial No: NEW/6052/2022-23	Batch Size: 0.5
Plant Model No: NE 60 SP	Date: 01 Jul 2023

Cycle No	Time	10mm	Sand	20mm	40mm	Cement	Flyash	Water	Aditive	Total
1	15:49:16	288	410	283	0	180	62	85	1.3	1309.3
	Total Act	288	410	283	0	180	62	85	1.3	1309.3
	Average Set	279	412	279	0	180	58	83	1.4	1292.4
	Total Set	279	412	279	0	180	58	83	1.4	1292.4
	Average Act	288	410	283	0	180	62	85	1.3	1309.3
	Variance KG	9	-2	4	0	0	4	2	-0.1	16.90